

Event Summary for Team One Story Bridge Build - Nov 19

Generated by: Admin User

Generated at: 4 Dec 2019 6:36:11 pm

Number of pages: 2

Filters

| | |
|----------------------|-----------------------|
| Owner | |
| Event Type | |
| Work Category | |
| Discipline | |
| Location | |
| Tag | |
| Status | Open, Started, Paused |
| Search | |
| On Current Workboard | |
| Event Date | |
| Activity | |

Event: Site Tour from CTC

Site Tour from CTC representatives to show around the entirety of the complex. Not in the original Schedule.

Details

| | | | |
|------------------|--|------------------------|--------------------|
| Reference Code | 2 | Name | Site Tour from CTC |
| Project | Team One Story Bridge Build - Nov 19 | Responsible People | Rory O'Keeffe |
| Status | Open | Raised At | 4 Dec 2019 8:25 am |
| Actual Start | | Actual Finish | |
| External Ref | | Type | Delay - Client |
| Originator | Rory O'Keeffe | Geolocation | |
| Related Activity | 5.00: Bridge Stage B - RHS Endspan | Related Activity Float | 0 |
| Discipline | Bridge Stage B - RHS Endspan | Location | STAGE B |
| Event Date | 4 Dec 2019 | | |
| Expected Start | | Expected Finish | |
| Estimated Labour | | Actual Labour | 6.50 hours |
| Estimated Cost | | Estimated Duration | |
| Work Category | 4-Variation Code | Absent from Site | False |

Photo



Site tour start at 1015

Event: Delay from Crane availability

Crane delay 1.5 hours

Details

| | | | |
|------------------|--|------------------------|--|
| Reference Code | 1 | Name | Delay from Crane availability |
| Project | Team One Story Bridge Build - Nov 19 | Responsible People | Harrison Thomson, Michael (Gunny) Gunn |
| Status | Started | Raised At | 3 Dec 2019 2:33 pm |
| Actual Start | 3 Dec 2019 | Actual Finish | |
| External Ref | | Type | Delay - Client |
| Originator | Michael (Gunny) Gunn | Geolocation | -27.546305, 153.022067 |
| Related Activity | 3.00: Construction Setup | Related Activity Float | 0 |
| Discipline | Construction Setup | Location | PRELIMS |
| Event Date | 3 Dec 2019 | | |
| Expected Start | | Expected Finish | |
| Estimated Labour | | Actual Labour | 24.00 hours |
| Estimated Cost | | Estimated Duration | |
| Work Category | 4-Variation Code | Absent from Site | False |

Photo



Terano crane not available, was used for training. Franna crane utilised (1 more photo)